



MOUNTAINS RECREATION & CONSERVATION AUTHORITY
Los Angeles River Center and Gardens
570 West Avenue Twenty-six, Suite 100
Los Angeles, California 90065
Phone (323) 221-9944 Fax (323) 221-9934

**MRCA
Attachment
Item V(e)
8/6/08**

**Mitigation Monitoring Plan
Pacoima Wash Greenway – Eighth Street Park**

Air Quality Mitigation Measures

- AQ-1. All vehicles traveling on unpaved areas shall not exceed 15 miles per hour.
- AQ-2. All trucks hauling dirt, sand, soil, or other loose material shall be covered.
- AQ-3. All construction equipment shall be properly tuned and maintained.
- AQ-4. Low-emission construction equipment (methanol, gasoline, electric, natural gas) shall be utilized, as feasible.
- AQ-5. All construction equipment shall be turned off when not in use for extended periods of time.
- AQ-6. Deliveries of construction materials and haul truck trips shall be scheduled during non-peak hours, if possible.

The Mitigation Measures for potential Air Quality impacts will be monitored by MRCA's Construction Supervisor during bi-weekly site visits. The General Contractor will be instructed to comply with these measures at the project kick-off meeting.

Cultural Resources Mitigation Measures

- CR-1. If archaeological or paleontological resources, including human remains, are discovered during construction, all construction shall be suspended immediately and the MRCA shall employ a licensed archaeologist or paleontologist, and/or Native American representative and County coroner, as appropriate, to determine the significance of the find. If the expert consultant(s) determines that the find is unique or of other importance, all grading shall be suspended indefinitely, and the site shall be surveyed for additional resources, unless in the expert opinion of the consultant the find is isolated, in which case construction need be suspended only in the immediate area surrounding the find. If the resources discovered are unique or important, construction in the affected area shall not resume until they have been catalogued, stabilized, and/or removed, as described below.
- CR-2. All handling of archaeological resources and human remains, if discovered during construction, shall be in accordance with the CEQA Guidelines, Section 15064.5.
- CR-3. Any unique or important paleontological resources, if discovered during construction, shall be removed by a licensed paleontologist prior to resuming construction and donated to a museum or other appropriate entity.

The General Contractor will be instructed to comply with the Mitigation Measures for potential Cultural Resources impacts at the project kick-off meeting and will be instructed to immediately notify MRCA's Construction Supervisor if any such cultural resources are encountered during the course of construction. The Construction Supervisor will be responsible for overseeing the expert consultant(s) to ensure compliance with the measures.

Noise Mitigation Measures

- N-1. All construction activities shall be limited to the hours between 7:00 AM and 7:00 PM Monday through Saturday. No construction shall be permitted on Sundays or federal holidays.
- N-2. Muffled construction equipment shall be used whenever possible.
- N-3. Rubber-tired construction equipment rather than track equipment shall be used whenever possible.

The Mitigation Measures for potential Noise impacts will be monitored by MRCA's Construction Supervisor during bi-weekly site visits. The General Contractor will be instructed to comply with these measures at the project kick-off meeting. The Construction Supervisor will review payroll submittals from the General Contractor to confirm that construction work has been limited pursuant to N-1.